



FINAL INSPECTION OF HOME

ELECTRICAL FINAL

	<u>AP</u>	<u>DA</u>
AFCI Breakers for all Bedroom Circuits	<input type="checkbox"/>	<input type="checkbox"/>
2 - 20 Amp GFCI Circuits in Kitchen	<input type="checkbox"/>	<input type="checkbox"/>
Dedicated 20 Amp GFI in Baths	<input type="checkbox"/>	<input type="checkbox"/>
20 Amp GFCI in Garage	<input type="checkbox"/>	<input type="checkbox"/>
Smoke Alarms Interconnected in Hall and Bedrooms	<input type="checkbox"/>	<input type="checkbox"/>
Panel Labeled	<input type="checkbox"/>	<input type="checkbox"/>
Ground Rod(s) in Place	<input type="checkbox"/>	<input type="checkbox"/>
Disconnect: Furnace/Water Heater/Condenser	<input type="checkbox"/>	<input type="checkbox"/>

MECHANICAL FINAL

Manufacturer's Instructions Present	<input type="checkbox"/>	<input type="checkbox"/>
Grills and T-Stat in Place	<input type="checkbox"/>	<input type="checkbox"/>
Primary and Secondary Drain in Place	<input type="checkbox"/>	<input type="checkbox"/>
Wet Switch on Horizontal Pan	<input type="checkbox"/>	<input type="checkbox"/>
New Filter in Return Air	<input type="checkbox"/>	<input type="checkbox"/>
Damper Working Properly @ Fireplace	<input type="checkbox"/>	<input type="checkbox"/>

PLUMBING FINAL

AP

DA

Fixtures in Place and Caulked

Stops Where Required

Dishwasher Air Gap

Backflow with Test Results (if Applicable)

Sewer System Installed and Functioning

Water Supply Operating

BUILDING FINAL

Emergency Escape Windows Operational

Smoke Detectors Working Properly

Weep Holes Installed at 33" O.C.

Clearance from Grade-4" Brick/6" Siding

Final Grade-6" Slope at 10' from Bldg.

Backflow Protection Assembly Tested

CSI Inspection