



PLUMBING UNDERGROUND INSPECTION

| <u>Plumbing Rough</u> | <u>AP</u> | <u>DA</u> |
|---|--------------------------|--------------------------|
| Plumbing Permit Issued | <input type="checkbox"/> | <input type="checkbox"/> |
| Construction Toilet Facilities | <input type="checkbox"/> | <input type="checkbox"/> |
| Silt fence (if applicable) | <input type="checkbox"/> | <input type="checkbox"/> |
| Plans Present | <input type="checkbox"/> | <input type="checkbox"/> |
| Drains Holding Pressure or 10 FT. Head | <input type="checkbox"/> | <input type="checkbox"/> |
| Water Distribution Holding Pressure | <input type="checkbox"/> | <input type="checkbox"/> |
| Drainlines Have Proper Slope | <input type="checkbox"/> | <input type="checkbox"/> |
| Drain Pipe Connections are Compliant | <input type="checkbox"/> | <input type="checkbox"/> |
| Drains are Bedded Properly | <input type="checkbox"/> | <input type="checkbox"/> |
| All Piping is Insulated and Sleeved per Code Where Penetrating Slab or Footing | <input type="checkbox"/> | <input type="checkbox"/> |
| Construction Water Supply has Backflow Protection | <input type="checkbox"/> | <input type="checkbox"/> |
| Water and Sewer Lines are Separated Properly | <input type="checkbox"/> | <input type="checkbox"/> |
| Water Supply has Secondary Cut-Off Valve | <input type="checkbox"/> | <input type="checkbox"/> |
| Sewer Tapped per Local Requirements | <input type="checkbox"/> | <input type="checkbox"/> |
| Building Drain Clean-Outs at Dead-Ends | <input type="checkbox"/> | <input type="checkbox"/> |